



NORTH DELHI MUNICIPAL CORPORATION
OFFICE OF SUPERINTENDING ENGINEER (LAB)
TECHNICAL LABORATORY
ALIPUR ROAD, DELHI -54

No. SE(lab) /2019-20/NDMC/D-97

Dt. 14.06.19

The Executive Engineer
C & D plant

Sub:- Testing of Interlocking CC Paver block -

Name of work :- Supply of C & D waste recycled produce to Municipal Stores of North DMC.

Supply order :- EE(Pr.) / NARELA/2018-19/D-506 Dated :-06-12-2018.

Agency:- IL & FS Environmental infrastructure & Service Limited .

Ref. No. :- EE/C&Dplant/IL&FS/Burari /08 dt. 23/05/2019.

A sealed sample of Interlocking CC paver block 60 mm thick M-30 grade with RCA(i) Gray for construction purpose with above reference has been received in Technical Laboratory (North DMC) on dated 23/05/19 for testing .The sample has been tested.

Test Report:

The sample has been tested on 10/06/19 to 12/06/19 and the test results are as under:-

Test Register Reference. No.	Grade & Marka of Sample	Test name	Final test value	As per IS 15658
62	M-30 RCA	Compressive Strength Test (N / mm ²)	35.49	Sample final test value is as per conc. grade requirement of requisition form.
		Water Absorption (%)	3.71	As per specification

Dy. Director (T)

Assistant Engineer (Lab)

AN ISO 9001:2015 CERTIFIED LAB